



City of Port St Lucie

Utility Systems Department

1001 SE Prineville St., Port St. Lucie, FL 34983

Email: utilinsp@cityofpsl.com

Pump Station Start-Up Report

Attendees:

Diameter

Depth

Voltage

Phasing

Full Load Amps

Pump HP

FPL Meter #

Pump Mfr.

Model

Impeller Dia

Design	Performance Test	Pump #1		Pump #2	
		GPM	TDH	GPM	TDH
GPM	Actual Reading				
TDH	Shut-off Head Reading				
	Flow Rate @ Design TDH				

Comments:

Test Results Pass Fail

The signatures below indicate that this form has been reviewed and approved for correctness.

EOR Rep

Pump MFR Rep

PSLUSD Inspector

Print

Signature

Date