



City of Port St Lucie

Utility Systems Department

Email: UtilEng@cityofpsl.com

1001 SE Prineville St., Port St Lucie, FL 34983

Pump Station Inspection

Project Name:

Project No.:

Type of Station:

Station No.:

Y N N/A

1. Valve Vault at Correct Elevation
2. Pedestal at Correct Height
3. Red Light Visible from Roadway
4. Wetwell at Correct Elevation
5. Fall Protection Installed
6. Odor Scrubber Installed
7. Pump Out Connection is Correct Size
8. Dust Cap has a 1/4" SS Ball Valve Installed
9. Pipe Support Installed & Correct Material
10. Pressure Reducer Installed & Correct Material
11. Pipe Supports & Uni-strut Correct Material
12. Uni-strut Caps on Ends
13. All Components Installed on Pedestal/Uni-strut
- 13a. Components at Correct Height
14. Correct Materials for City/County
15. Hose Bib Installed Correctly
16. Seal Offs in Place
17. Hose Bib Installed & Secure
18. Water Meter & RPZ Installed
19. Fence Installed with Correct Materials
20. Fence Installed in Correct Location

Y N N/A

- 21. Lift Station ID Sign on Fence in Correct Location
- 22. Antenna in Correct Location
- 23. Flood Light Installed & Aimed Correctly
- 24. Driveway & Generator Pad Correct Size
- 25. Visqueen & Rock Installed at Correct Depth
- 26. Site Graded Sloping Away from Wetwell
- 27. First Manhole Inside of the Fenced Area
- 28. 12' x 48' Area for Vac Truck Within
- 29. 10' of the Center of Wetwell
- 30. Bollards Installed Where Required
- 31. All Piping above Ground & Inside Wetwell
- 32. Painted with Proper Paint & Thickness

Comments:

Photos:

EOR/EOR REP

Print

Signature

Date